

**SABAL TRAIL TRANSMISSION, LLC
SABAL TRAIL PROJECT – PHASE II
DOCKET NO. CP15-17-000
MONTHLY CONSTRUCTION STATUS REPORT**



Month Ending: February 29, 2020

Report #12:

**TASK SUMMARY
For the Period of February 1, 2020 through February 29, 2020**

FEDERAL AUTHORIZATIONS

- None.

CURRENT AND UPCOMING ACTIVITIES

Albany Compressor Station:

- Continued monitoring of erosion control devices.
- Continued on-site small bore pipe and large bore pipe fabrications.
- Continued excavating for belowground piping.
- Completed office building exterior.
- Conducted high pressure test of the large bore piping.
- Continued receiving project materials.
- Continued with interior buildout of office building.
- Continued with insulation and began installing wall panels for compressor building.
- Continued installing piping, conduit and cable tray in compressor building.
- Continued blasting and coating and began painting of large and small bore piping.
- Continued building forms for supports and foundations.
- Continued installing large and small bore piping throughout the site.
- Resumed site grading.
- Continued installing insulation, interior and exterior liner panels.
- Continued with padding and backfilling of piping.
- Electrical subcontractor continued site grounding and installing conduit, cable tray supports and cable tray throughout the site.

Dunnellon Compressor Station:

- Continued monitoring of erosion control devices.
- Conducted high pressure test of the large bore piping.
- Continued on-site small bore and large bore pipe fabrication.
- Continued receiving minor project materials.
- Continued blasting and coating and began painting of piping.
- Completed office building exterior.
- Continued with interior buildout of office building.
- Continued with insulation and began installing wall panels for compressor building. Additionally, continued installing piping, conduit, and cable tray in the compressor building.
- Continued padding and backfilling of site piping.
- Began building forms for foundations and supports.
- Continued installation of large bore piping and completed installation of small bore piping.
- Site grading is currently suspended to facilitate pipe installation.
- Continued installing piping, conduit and wiring in the auxiliary building.
- Electrical subcontractor continued site grounding and installing conduit throughout the site.