

March 25, 2020

Ms. Kimberly D. Bose, Secretary  
Federal Energy Regulatory Commission  
888 First Street, NE  
Washington, D.C. 20426

Re: *Sabal Trail Transmission, LLC*, Docket No. CP15-17-000  
Monthly Status Report – Phase II Facilities

Dear Ms. Bose:

On February 2, 2016, as amended, reinstated and extended,<sup>1</sup> the Federal Energy Regulatory Commission (“FERC” or “Commission”) granted Sabal Trail Transmission, LLC (“Sabal Trail”) certificates of public convenience and necessity, among other authorizations, to construct and operate the Sabal Trail Project (“Project”). In consultation with Commission Staff, Sabal Trail hereby submits its monthly status report for the Phase II Project facilities for the period from February 1, 2020, through February 29, 2020.

If you have any questions regarding this filing, please contact the undersigned at (713) 627-6770.

Sincerely,

/s/ Shelly Olmo

Shelly Olmo  
Specialist I, Rates and Certificates

Attachment

cc: John Peconom (FERC)

---

<sup>1</sup> *Florida Southeast Connection, LLC, et al.*, 154 FERC ¶ 61,080 (2016), *order on reh’g, Florida Southeast Connection, LLC, et al.*, 156 FERC ¶ 61,160 (2016), *order on remand, Florida Southeast Connection, LLC, et al.*, 162 FERC ¶ 61,233 (2018).

**SABAL TRAIL TRANSMISSION, LLC  
SABAL TRAIL PROJECT – PHASE II  
DOCKET NO. CP15-17-000  
MONTHLY CONSTRUCTION STATUS REPORT**



**Month Ending: February 29, 2020**

**Report #12:**

**TASK SUMMARY  
For the Period of February 1, 2020 through February 29, 2020**

**FEDERAL AUTHORIZATIONS**

- None.

**CURRENT AND UPCOMING ACTIVITIES**

Albany Compressor Station:

- Continued monitoring of erosion control devices.
- Continued on-site small bore pipe and large bore pipe fabrications.
- Continued excavating for belowground piping.
- Completed office building exterior.
- Conducted high pressure test of the large bore piping.
- Continued receiving project materials.
- Continued with interior buildout of office building.
- Continued with insulation and began installing wall panels for compressor building.
- Continued installing piping, conduit and cable tray in compressor building.
- Continued blasting and coating and began painting of large and small bore piping.
- Continued building forms for supports and foundations.
- Continued installing large and small bore piping throughout the site.
- Resumed site grading.
- Continued installing insulation, interior and exterior liner panels.
- Continued with padding and backfilling of piping.
- Electrical subcontractor continued site grounding and installing conduit, cable tray supports and cable tray throughout the site.

Dunnellon Compressor Station:

- Continued monitoring of erosion control devices.
- Conducted high pressure test of the large bore piping.
- Continued on-site small bore and large bore pipe fabrication.
- Continued receiving minor project materials.
- Continued blasting and coating and began painting of piping.
- Completed office building exterior.
- Continued with interior buildout of office building.
- Continued with insulation and began installing wall panels for compressor building. Additionally, continued installing piping, conduit, and cable tray in the compressor building.
- Continued padding and backfilling of site piping.
- Began building forms for foundations and supports.
- Continued installation of large bore piping and completed installation of small bore piping.
- Site grading is currently suspended to facilitate pipe installation.
- Continued installing piping, conduit and wiring in the auxiliary building.
- Electrical subcontractor continued site grounding and installing conduit throughout the site.

**SABAL TRAIL TRANSMISSION, LLC  
 SABAL TRAIL PROJECT – PHASE II  
 DOCKET NO. CP15-17-000  
 MONTHLY CONSTRUCTION STATUS REPORT**



Month Ending: February 29, 2020

Report #12:

**TASK SUMMARY**  
 For the Period of February 1, 2020 through February 29, 2020

**LANDOWNER CONTACT/ISSUES**

- None.

**NONCOMPLIANCE ISSUES**

- There were no problem areas and/or non-compliances reported during this reporting period.

**PROBLEMS ENCOUNTERED AND NONCOMPLIANCE OBSERVED**

- None.

**LANDOWNER/ RESIDENT COMPLAINTS AND RESOLUTIONS**

Landowner/Resident Complaints and Resolutions							
MP	Tract	Date	Landowner/ Caller Name	Call Taken By	Landowner/Caller Issue	Resolution	Resolution Date
<i>Albany Compressor Station</i>							
<i>Dunnellon Compressor Station</i>							
<b>Notes:</b>							

**OUTSIDE AGENCY INSPECTION/CORRESPONDENCE**

- None.

**OTHER ISSUES**

- None.

SABAL TRAIL TRANSMISSION, LLC  
SABAL TRAIL PROJECT – PHASE II  
DOCKET NO. CP15-17-000  
MONTHLY CONSTRUCTION STATUS REPORT



Month Ending: February 29, 2020

Report #12:

PHOTO LOG

Albany Compressor Station: (facing West)



SABAL TRAIL TRANSMISSION, LLC  
SABAL TRAIL PROJECT – PHASE II  
DOCKET NO. CP15-17-000  
MONTHLY CONSTRUCTION STATUS REPORT



Month Ending: February 29, 2020

Report #12:

PHOTO LOG

Albany Compressor Station: (facing South)



SABAL TRAIL TRANSMISSION, LLC  
SABAL TRAIL PROJECT – PHASE II  
DOCKET NO. CP15-17-000  
MONTHLY CONSTRUCTION STATUS REPORT



Month Ending: February 29, 2020

Report #12:

PHOTO LOG

Albany Compressor Station: (facing South)



SABAL TRAIL TRANSMISSION, LLC  
SABAL TRAIL PROJECT – PHASE II  
DOCKET NO. CP15-17-000  
MONTHLY CONSTRUCTION STATUS REPORT



Month Ending: February 29, 2020

Report #12:

PHOTO LOG

Albany Compressor Station: (facing West)



SABAL TRAIL TRANSMISSION, LLC  
SABAL TRAIL PROJECT – PHASE II  
DOCKET NO. CP15-17-000  
MONTHLY CONSTRUCTION STATUS REPORT



Month Ending: February 29, 2020

Report #12:

PHOTO LOG

Dunnellon Compressor Station: (facing Northeast)





SABAL TRAIL TRANSMISSION, LLC  
SABAL TRAIL PROJECT – PHASE II  
DOCKET NO. CP15-17-000  
MONTHLY CONSTRUCTION STATUS REPORT



Month Ending: February 29, 2020

Report #12:

PHOTO LOG

Dunnellon Compressor Station: (facing South)



SABAL TRAIL TRANSMISSION, LLC  
SABAL TRAIL PROJECT – PHASE II  
DOCKET NO. CP15-17-000  
MONTHLY CONSTRUCTION STATUS REPORT



Month Ending: February 29, 2020

Report #12:

PHOTO LOG

Dunnellon Compressor Station: (facing North)



SABAL TRAIL TRANSMISSION, LLC  
SABAL TRAIL PROJECT – PHASE II  
DOCKET NO. CP15-17-000  
MONTHLY CONSTRUCTION STATUS REPORT



Month Ending: February 29, 2020

Report #12:

PHOTO LOG

Dunnellon Compressor Station: (facing South)



SABAL TRAIL TRANSMISSION, LLC  
SABAL TRAIL PROJECT – PHASE II  
DOCKET NO. CP15-17-000  
MONTHLY CONSTRUCTION STATUS REPORT

Month Ending: February 29, 2020

PHOTO LOG

Dunnellon Compressor Station: (facing West)



SABAL TRAIL TRANSMISSION, LLC  
SABAL TRAIL PROJECT – PHASE II  
DOCKET NO. CP15-17-000  
MONTHLY CONSTRUCTION STATUS REPORT



Month Ending: February 29, 2020

PHOTO LOG

Dunnellon Compressor Station: (facing North)

