

WETWELL

	Visual check of wet well.
	Check proper operation of aluminum hatch.
	Are the floats hanging free and clear of rags or grease?
	Ensure confined space signs/decals are installed and readable.
	Inspect condition and no leaks of discharge piping.
	Inspect paint condition used on piping.
	Inspect grating platform and supports.
	Inspect check valve servicing (if required). Note any unusual noises/vibration.

MCC BUILDING

	Verify alarm beacons outside and inside of building are not flashing. Troubleshoot if flashing.
	Verify interior/exterior lighting is functional including emergency exit lights above doors.
	Verify interior of building is clean and A/C units are functioning. Verify no water leakage evident from roof, vents, and doors.
	Verify generator ATS panel is set to automatic and no alarms are displayed.
	Verify HMI is displaying normal indications with no displayed alarms. Verify wet well levels display between 3.5' (pump off level) and 9' (pump on level) . Verify proper operation of 1 pump cycle (start/run/shutdown) before leaving station.
	Verify odor control fan speed displays 1050 RPM on odor control panel VFD.
	Verify no unusual odors of burned electrical wiring/components.