

Log of Borehole: B-7

GEO-TECH, INC.

ENGINEERING CONSULTANTS

1016 SE 3rd Avenue
Ocala, Florida
352.694.7711

WWW.GEOTECHFL.COM

Project: **PROPOSED SAND MINE, NE 110TH AVENUE, BRONSON, FL**

Project No: **22-9204.01.1**

Boring Location: **(SEE SITE PLAN)**

Engineer: **NJH/CAH**

Client: **3RT PACKING AND SERVICES, LLC**

Enclosure: **SITE PLAN**

Depth (ft)	Symbol	Description	Consistency	Depth/Elev.	Number	Type	Blows/ft	Standard Penetration Test N-Values	
33	[Symbol]								
34			MEDIUM DENSE		8		22	▲ 22	
35									
36									
37									
38									
39				MEDIUM DENSE		9		24	▲ 24
40									
41									
42									
43									
44				MEDIUM DENSE		10		28	▲ 28
45									
46									
47									
48									
49			MEDIUM DENSE		11		25	▲ 25	
50									
51									
52									
53									
54			DENSE		12		30	▲ 30	
55									
56									
57									
58									
59			DENSE		13		30	▲ 30	
60				60.0					
61		End of Borehole							
62									
63									
64									

Ground Water Depth: **NOT FOUND**

Drill Date: **JULY 25, 2022**

Drilled By: **WH/CC/EC**

Drill Method: **ASTM D-1586**

Remarks: **(SP) UNIFIED SOIL CLASSIFICATION SYMBOL AS DETERMINED BY VISUAL REVIEW**

Soil Profile : **7 OF 23**