

Log of Borehole: B-18

GEO-TECH, INC.

ENGINEERING CONSULTANTS

1016 SE 3rd Avenue
Ocala, Florida
352.694.7711

WWW.GEOTECHFL.COM

Project: PROPOSED SAND MINE, NE 110TH AVENUE, BRONSON, FL

Project No: 22-9204.01.1

Boring Location: (SEE SITE PLAN)

Engineer: NJH/CAH

Client: 3RT PACKING AND SERVICES, LLC

Enclosure: SITE PLAN

Depth (ft)	Symbol	Description	Consistency	Depth/Elev.	Number	Type	Blows/ft	Standard Penetration Test	
								N-Values	
33		<p>FINE SAND LIGHT GREY FINE SAND (SP)</p>	<p>MEDIUM DENSE</p> <p>DENSE</p> <p>VERY DENSE</p> <p>VERY DENSE</p> <p>VERY DENSE</p> <p>VERY DENSE</p> <p>VERY DENSE</p>	<p>43.5</p> <p>60.0</p>	<p>8</p> <p>9</p> <p>10</p> <p>11</p> <p>12</p> <p>13</p>	<p> </p> <p> </p> <p> </p> <p> </p> <p> </p> <p> </p>	<p>27</p> <p>46</p> <p>55</p> <p>50</p> <p>57</p> <p>76</p>	<p>▲ 27</p> <p>▲ 46</p> <p>▲ 55</p> <p>▲ 50</p> <p>▲ 57</p> <p>▲ 76</p>	
34									
35									
36									
37									
38									
39									
40									
41									
42									
43									
44									
45									
46									
47									
48									
49									
50									
51									
52									
53									
54									
55									
56									
57									
58									
59									
60	End of Borehole								
61									
62									
63									
64									

Ground Water Depth: NOT FOUND

Drill Date: JULY 25, 2022

Remarks: (SP) UNIFIED SOIL CLASSIFICATION SYMBOL AS DETERMINED BY VISUAL REVIEW

Drilled By: WH/CC/EC

Drill Method: ASTM D-1586