

6. Lift Station #11 (Baker St)

Issue: Both pumps were out; station was operating via 6" portable bypass pump.

Corrective Action: Ordered & installed one new pump and removed the portable bypass pump. Additional repairs were done on the float system & control panel. Purchase and installation of second pump is pending. *ECD: 3/2024*

7. Emergency Generators

Issue: Standby emergency generators were out of service at six locations.

Corrective Action: Initiated a repair and recurring maintenance contract for all generators; 5 of the 6 generators are back in service. The sixth generator (WWTP) has been serviced but is currently out of service pending new control panel.

Update: *New control panel has been installed. WWTP generator is back in service.*

Projects to address Inflow & Infiltration (I&I)

1. Collection System Evaluation Program

a. Smoke Testing

- i. **Update:** *Smoke testing starts January 9th. ECD for testing the entire collection system is February 9th.*

b. CCTV Inspections

- i. **Update:** *Scope of CCTV inspections will be determined upon completion of the smoke testing program*

c. Manhole Inspections

- i. **Update:** *Starting February 2024, the manhole inspection program will be an ongoing process with a goal of inspecting at least 10 manholes per month. Inspection results will be used to develop annual (Fiscal Year) manhole rehabilitation projects.*

2. Manhole Rehabilitation Program

- a. *Recommended project for the FY25 Capital Improvement Plan (CIP)*
b. *Project would include the rehab of 10-20 manholes per fiscal year.*

3. Sewer Main Rehabilitation Program

- a. *Recommended as a recurring annual project to begin FY25.*
b. *Project would include the rehab or replacement of a minimum 2,000 linear feet of sewer main per fiscal year.*

4. Install automated screening system at WWTP headworks.

- a. *Recommended project for the FY25 CIP*

5. Replace effluent pump station control panel, upgrade control system (WWTP.)

- a. *Recommended project for the FY25 CIP*