

Log of Borehole: B-7

GEO-TECH, INC.

ENGINEERING CONSULTANTS

1016 SE 3rd Avenue
Ocala, Florida
352.694.7711

WWW.GEOTECHFL.COM

Project: PROPOSED SAND MINE, NE 110TH AVENUE, BRONSON, FL

Project No: 22-9204.01.1

Boring Location: (SEE SITE PLAN)

Engineer: NJH/CAH

Client: 3RT PACKING AND SERVICES, LLC

Enclosure: SITE PLAN

Depth (ft)	Symbol	Description	Consistency	Depth/Elev.	Number	Type	Blows/ft	Standard Penetration Test N-Values																										
33	[Symbol]		MEDIUM DENSE		8		22	▲ 22																										
34					35	36	37	38	39	40	41	42	43	44	45	46	47	48	49	50	51	52	53	54	55	56	57	58	59	60	61	62	63	64
39					9		24	▲ 24																										
44			10		28	▲ 28																												
49			11		25	▲ 25																												
54			12		30	▲ 30																												
59			13		30	▲ 30																												
60.0				End of Borehole																														

Ground Water Depth: NOT FOUND

Drill Date: JULY 25, 2022

Drilled By: WH/CC/EC

Drill Method: ASTM D-1586

Remarks: (SP) UNIFIED SOIL CLASSIFICATION SYMBOL AS DETERMINED BY VISUAL REVIEW

Soil Profile : 7 OF 23