

## Log of Borehole: B-13

**GEO-TECH, INC.**

ENGINEERING CONSULTANTS

1016 SE 3rd Avenue  
Ocala, Florida  
352.694.7711  
WWW.GEOTECHFL.COM

Project: PROPOSED SAND MINE, NE 110TH AVENUE, BRONSON, FL

Project No: 22-9204.01.1

Boring Location: (SEE SITE PLAN)

Engineer: NJH/CAH

Client: 3RT PACKING AND SERVICES, LLC

Enclosure: SITE PLAN

Depth (ft)	Symbol	Description	Consistency	Depth/Elev.	Number	Type	Blows/ft	Standard Penetration Test	
								N-Values	
0		Ground Surface		0.0					
0 - 20		<b>FINE SAND</b> BROWN FINE SAND (SP)	HAND AUGERED						
1			VERY LOOSE		1		3	3	
2			LOOSE		2		4	4	
3			LOOSE		3		4	4	
4			MEDIUM DENSE		4		10	10	
5			MEDIUM DENSE	20.0	5		20	20	
6			MEDIUM DENSE		6		27	27	
7			VERY DENSE	28.5	7		56	56	
21 - 28		<b>CLAYEY SAND</b> YELLOWISH BROWN AND GREY CLAYEY SAND (SC)							
29 - 32		<b>FINE SAND</b> LIGHT GREY FINE SAND (SP)							

Ground Water Depth: NOT FOUND

Drill Date: JULY 25, 2022

Drilled By: WH/CC/EC

Drill Method: ASTM D-1586

Remarks: (SP) UNIFIED SOIL CLASSIFICATION SYMBOL AS DETERMINED BY VISUAL REVIEW

Soil Profile : 13 OF 23