

Log of Borehole: B-18

GEO-TECH, INC.

ENGINEERING CONSULTANTS

1016 SE 3rd Avenue
Ocala, Florida
352.694.7711

WWW.GEOTECHFL.COM

Project: PROPOSED SAND MINE, NE 110TH AVENUE, BRONSON, FL

Project No: 22-9204.01.1

Boring Location: (SEE SITE PLAN)

Engineer: NJH/CAH

Client: 3RT PACKING AND SERVICES, LLC

Enclosure: SITE PLAN

Depth (ft)	Symbol	Description	Consistency	Depth/Elev.	Number	Type	Blows/ft	Standard Penetration Test N-Values									
								0	20	40	60	80	100				
0		Ground Surface		0.0													
0 - 28.5		FINE SAND BROWN FINE SAND (SP)	HAND AUGERED														
1			LOOSE		1		4										4
2			VERY LOOSE		2		3										3
3			LOOSE		3		4										4
4																	
5																	
6																	
7																	
8																	
9																	
10																	
11																	
12																	
13																	
14			MEDIUM DENSE		4		13										13
15																	
16																	
17																	
18																	
19			DENSE		5		37										37
20																	
21																	
22																	
23																	
24			VERY DENSE		6		55										55
25																	
26																	
27																	
28				28.5													
29		CLAYEY SAND LIGHT BROWN CLAYEY SAND (SC)	MEDIUM DENSE		7		22										22
30																	
31																	
32																	

Ground Water Depth: NOT FOUND

Drill Date: JULY 25, 2022

Drilled By: WH/CC/EC

Drill Method: ASTM D-1586

Remarks: (SP) UNIFIED SOIL CLASSIFICATION SYMBOL AS DETERMINED BY VISUAL REVIEW

Soil Profile : 18 OF 23