

Log of Borehole: B-18

GEO-TECH, INC.

ENGINEERING CONSULTANTS

1016 SE 3rd Avenue
Ocala, Florida
352.694.7711

WWW.GEOTECHFL.COM

Project: PROPOSED SAND MINE, NE 110TH AVENUE, BRONSON, FL

Project No: 22-9204.01.1

Boring Location: (SEE SITE PLAN)

Engineer: NJH/CAH

Client: 3RT PACKING AND SERVICES, LLC

Enclosure: SITE PLAN

Depth (ft)	Symbol	Description	Consistency	Depth/Elev.	Number	Type	Blows/ft	Standard Penetration Test	
								N-Values	
33			MEDIUM DENSE		8		27	27	▲
34									
35									
36									
37									
38	DENSE			9		46	46	▲	
39									
40									
41	FINE SAND LIGHT GREY FINE SAND (SP)		VERY DENSE	43.5	10		55	55	▲
42									
43									
44									
45									
46									
47									
48									
49									
50									
51									
52									
53									
54									
55									
56	VERY DENSE			11		50	50	▲	
57									
58									
59									
60									
61	VERY DENSE			12		57	57	▲	
62									
63									
64									
60	VERY DENSE			60.0	13		76	76	▲
61									
62									
63									
64	End of Borehole								
61									
62									
63									

Ground Water Depth: NOT FOUND

Drill Date: JULY 25, 2022

Remarks: (SP) UNIFIED SOIL CLASSIFICATION SYMBOL AS DETERMINED BY VISUAL REVIEW

Drilled By: WH/CC/EC

Drill Method: ASTM D-1586

Soil Profile : 18 OF 23