

Log of Borehole: B-5

GEO-TECH, inc.

ENGINEERING CONSULTANTS

1016 SE 3rd Avenue
Ocala, Florida
352.694.7711

WWW.GEOTECHFL.COM

Project: PROPOSED SAND MINE, NE 110TH AVENUE, BRONSON, FL



Project No: 22-9204.01.1

Boring Location: (SEE SITE PLAN)

Engineer: NJH/CAH

Client: 3RT PACKING AND SERVICES, LLC

Enclosure: SITE PLAN

Depth (ft)	Symbol	Description	Depth/Elev.	Number	Remarks
0		Ground Surface	0.0		
1		FINE SAND BROWN TO LIGHT GREY FINE SAND (SP)			
2					
3					
4					
5					
6				1	
7					
8					
9					
10		% PASS -200 AT APPROX. 10.0 FEET = 1.9	10.5		
11		CLAYEY SAND YELLOWISH BROWN AND GREY CLAYEY SAND (SC)			
12					
13					
14					
15					
16		% PASS -200 AT APPROX. 15.0 FEET = 24			
17					
18					
19					
20				2	
21					
22					
23					
24					
25					
26					
27					
28					
29			30.0		
30		End of Borehole			
31					
32					

Ground Water Depth: NOT FOUND

Drill Date: JULY 8, 2022

Drilled By: RD/CF

Drill Method: ASTM D-6282

Remarks: (SP) UNIFIED SOIL CLASSIFICATION SYMBOL AS DETERMINED BY VISUAL REVIEW

Soil Profile : 5 OF 23