

Log of Borehole: B-7

GEO-TECH, INC.

ENGINEERING CONSULTANTS

1016 SE 3rd Avenue
Ocala, Florida
352.694.7711

WWW.GEOTECHFL.COM

Project: PROPOSED SAND MINE, NE 110TH AVENUE, BRONSON, FL

Project No: 22-9204.01.1

Boring Location: (SEE SITE PLAN)

Engineer: NJH/CAH

Client: 3RT PACKING AND SERVICES, LLC

Enclosure: SITE PLAN

Depth (ft)	Symbol	Description	Consistency	Depth/Elev.	Number	Type	Blows/ft	Standard Penetration Test	
								N-Values	
0		Ground Surface		0.0					
0-18.5		FINE SAND BROWN TO LIGHT GREY FINE SAND (SP)	HAND AUGERED						
1			VERY LOOSE		1		3	▲	3
2			LOOSE		2		4	▲	4
3			LOOSE		3		6	▲	6
4									
5									
6									
7									
8									
9									
10									
11									
12									
13									
14			MEDIUM DENSE		4		14	▲	14
15									
16									
17									
18				18.5					
19		CLAYEY SAND YELLOWISH BROWN AND GREY CLAYEY SAND (SC)	MEDIUM DENSE		5		18	▲	18
20									
21									
22									
23									
24			MEDIUM DENSE		6		22	▲	22
25									
26									
27									
28									
29			DENSE		7		31	▲	31
30									
31									
32									

Ground Water Depth: NOT FOUND

Drill Date: JULY 25, 2022

Drilled By: WH/CC/EC

Drill Method: ASTM D-1586

Remarks: (SP) UNIFIED SOIL CLASSIFICATION SYMBOL AS DETERMINED BY VISUAL REVIEW

Soil Profile : 7 OF 23