

## Log of Borehole: B-13

**GEO-TECH, INC.**

ENGINEERING CONSULTANTS

1016 SE 3rd Avenue  
Ocala, Florida  
352.694.7711  
WWW.GEOTECHFL.COM

Project: **PROPOSED SAND MINE, NE 110TH AVENUE, BRONSON, FL**

Project No: **22-9204.01.1**

Boring Location: **(SEE SITE PLAN)**

Engineer: **NJH/CAH**

Client: **3RT PACKING AND SERVICES, LLC**

Enclosure: **SITE PLAN**

Depth (ft)	Symbol	Description	Consistency	Depth/Elev.	Number	Type	Blows/ft	Standard Penetration Test N-Values
								▲ 0 20 40 60 80 100 ▲
0		Ground Surface		0.0				
0 - 20		<b>FINE SAND</b> BROWN FINE SAND (SP)	HAND AUGERED					
1			VERY LOOSE		1		3	▲ 3
2			LOOSE		2		4	▲ 4
3			LOOSE		3		4	▲ 4
4			MEDIUM DENSE		4		10	▲ 10
5			MEDIUM DENSE	20.0	5		20	▲ 20
6			MEDIUM DENSE		6		27	▲ 27
7			VERY DENSE	28.5	7		56	▲ 56
20 - 29		<b>CLAYEY SAND</b> YELLOWISH BROWN AND GREY CLAYEY SAND (SC)	MEDIUM DENSE					
29 - 32		<b>FINE SAND</b> LIGHT GREY FINE SAND (SP)	VERY DENSE					

Ground Water Depth: **NOT FOUND**

Drill Date: **JULY 25, 2022**

Drilled By: **WH/CC/EC**

Drill Method: **ASTM D-1586**

Remarks: **(SP) UNIFIED SOIL CLASSIFICATION SYMBOL AS DETERMINED BY VISUAL REVIEW**

Soil Profile : **13 OF 23**