

Log of Borehole: B-18

GEO-TECH, INC.

ENGINEERING CONSULTANTS

1016 SE 3rd Avenue
Ocala, Florida
352.694.7711

WWW.GEOTECHFL.COM

Project: PROPOSED SAND MINE, NE 110TH AVENUE, BRONSON, FL

Project No: 22-9204.01.1

Boring Location: (SEE SITE PLAN)

Engineer: NJH/CAH

Client: 3RT PACKING AND SERVICES, LLC

Enclosure: SITE PLAN

Depth (ft)	Symbol	Description	Consistency	Depth/Elev.	Number	Type	Blows/ft	Standard Penetration Test ▲ N-Values ▲
0		Ground Surface		0.0				
0		FINE SAND BROWN FINE SAND (SP)	HAND AUGERED					
1								
2								
3								
4								
5			LOOSE		1		4	4
6								
7			VERY LOOSE		2		3	3
8								
9			LOOSE		3		4	4
10								
11								
12								
13								
14			MEDIUM DENSE		4		13	13
15								
16								
17								
18								
19			DENSE		5		37	37
20								
21								
22								
23								
24			VERY DENSE		6		55	55
25								
26								
27								
28				28.5				
29		CLAYEY SAND LIGHT BROWN CLAYEY SAND (SC)	MEDIUM DENSE		7		22	22
30								
31								
32								

Ground Water Depth: NOT FOUND

Drill Date: JULY 25, 2022

Drilled By: WH/CC/EC

Drill Method: ASTM D-1586

Remarks: (SP) UNIFIED SOIL CLASSIFICATION SYMBOL AS DETERMINED BY VISUAL REVIEW

Soil Profile : 18 OF 23