

## Log of Borehole: B-18

**GEO-TECH, INC.**

ENGINEERING CONSULTANTS

1016 SE 3rd Avenue  
Ocala, Florida  
352.694.7711

WWW.GEOTECHFL.COM

Project: PROPOSED SAND MINE, NE 110TH AVENUE, BRONSON, FL

Project No: 22-9204.01.1

Boring Location: (SEE SITE PLAN)

Engineer: NJH/CAH

Client: 3RT PACKING AND SERVICES, LLC

Enclosure: SITE PLAN

Depth (ft)	Symbol	Description	Consistency	Depth/Elev.	Number	Type	Blows/ft	Standard Penetration Test										
								N-Values										
33								▲	27									
34																		
35																		
36																		
37																		
38																		
39																		
40																		
41																		
42																		
43																		
44										FINE SAND LIGHT GREY FINE SAND (SP)	VERY DENSE	43.5	10				▲	55
45																		
46																		
47																		
48																		
49	VERY DENSE	11					▲	50										
50																		
51																		
52	VERY DENSE	12						▲	57									
53																		
54	VERY DENSE	13	60.0					▲	76									
55																		
56	End of Borehole																	
57																		
58																		
59																		
60																		
61																		
62																		
63																		
64																		

Ground Water Depth: NOT FOUND

Drill Date: JULY 25, 2022

Remarks: (SP) UNIFIED SOIL CLASSIFICATION SYMBOL AS DETERMINED BY VISUAL REVIEW

Drilled By: WH/CC/EC

Drill Method: ASTM D-1586

Soil Profile : 18 OF 23