

## Log of Borehole: B-18

**GEO-TECH, INC.**

ENGINEERING CONSULTANTS

1016 SE 3rd Avenue  
Ocala, Florida  
352.694.7711

WWW.GEOTECHFL.COM

Project: PROPOSED SAND MINE, NE 110TH AVENUE, BRONSON, FL

Project No: 22-9204.01.1

Boring Location: (SEE SITE PLAN)

Engineer: NJH/CAH

Client: 3RT PACKING AND SERVICES, LLC

Enclosure: SITE PLAN

Depth (ft)	Symbol	Description	Consistency	Depth/Elev.	Number	Type	Blows/ft	Standard Penetration Test N-Values
0		Ground Surface		0.0				▲ 0 20 40 60 80 100 ▲
0		<b>FINE SAND</b> BROWN FINE SAND (SP)	HAND AUGERED					
1					1		4	▲ 4
2			LOOSE		2		3	▲ 3
3			VERY LOOSE		3		4	▲ 4
4			LOOSE		4		13	▲ 13
5			MEDIUM DENSE		5		37	▲ 37
6			DENSE		6		55	▲ 55
7			VERY DENSE		7		22	▲ 22
8								
9								
10								
11								
12								
13								
14								
15								
16								
17								
18								
19								
20								
21								
22								
23								
24								
25								
26								
27								
28				28.5				
29		<b>CLAYEY SAND</b> LIGHT BROWN CLAYEY SAND (SC)	MEDIUM DENSE					
30								
31								
32								

Ground Water Depth: NOT FOUND

Drill Date: JULY 25, 2022

Drilled By: WH/CC/EC

Drill Method: ASTM D-1586

Remarks: (SP) UNIFIED SOIL CLASSIFICATION SYMBOL AS DETERMINED BY VISUAL REVIEW

Soil Profile : 18 OF 23