

## Log of Borehole: B-4

**GEO-TECH, INC.**

ENGINEERING CONSULTANTS

1016 SE 3rd Avenue  
Ocala, Florida  
352.694.7711

WWW.GEOTECHFL.COM

Project: PROPOSED SAND MINE, NE 110TH AVENUE, BRONSON, FL

Project No: 22-9204.01.1

Boring Location: (SEE SITE PLAN)

Engineer: NJH/CAH

Client: 3RT PACKING AND SERVICES, LLC

Enclosure: SITE PLAN

Depth (ft)	Symbol	Description	Depth/Elev.	Number	Remarks
0		Ground Surface	0.0		
1		<b>FINE SAND</b> BROWN TO LIGHT GREY FINE SAND (SP)		1	
2					
3					
4					
5					
6					
7					
8					
9					
10					
11					
12					
13					
14		<b>CLAYEY SAND</b> YELLOWISH BROWN AND GREY CLAYEY SAND (SC)		2	
15					
16					
17					
18					
19					
20					
21					
22					
23					
24					
25					
26					
27					
28					
29					
30		End of Borehole	30.0		
31					
32					

Ground Water Depth: NOT FOUND

Drill Date: JULY 8, 2022

Drilled By: RD/CF

Drill Method: ASTM D-6282

Remarks: (SP) UNIFIED SOIL CLASSIFICATION SYMBOL AS DETERMINED BY VISUAL REVIEW

Soil Profile : 4 OF 23