

## Log of Borehole: B-13

**GEO-TECH, INC.**

ENGINEERING CONSULTANTS

1016 SE 3rd Avenue  
Ocala, Florida  
352.694.7711

WWW.GEOTECHFL.COM

Project: PROPOSED SAND MINE, NE 110TH AVENUE, BRONSON, FL

Project No: 22-9204.01.1

Boring Location: (SEE SITE PLAN)

Engineer: NJH/CAH

Client: 3RT PACKING AND SERVICES, LLC

Enclosure: SITE PLAN

Depth (ft)	Symbol	Description	Consistency	Depth/Elev.	Number	Type	Blows/ft	Standard Penetration Test			
								N-Values			
33				33.5							
34		CLAYEY SAND LIGHT BROWN CLAYEY SAND (SC)	MEDIUM DENSE		8		27	▲	27		
35			MEDIUM DENSE						▲	27	
36			MEDIUM DENSE								
37			MEDIUM DENSE								
38			MEDIUM DENSE								
39			MEDIUM DENSE				9		27	▲	27
40			MEDIUM DENSE								
41			MEDIUM DENSE								
42			MEDIUM DENSE								
43			MEDIUM DENSE								
44			DENSE				10		43	▲	43
45			DENSE								
46			DENSE								
47	DENSE										
48	DENSE										
49	VERY DENSE				11		56	▲	56		
50	VERY DENSE										
51	VERY DENSE										
52	VERY DENSE										
53	VERY DENSE										
54	VERY DENSE				12		59	▲	59		
55	VERY DENSE										
56	VERY DENSE										
57	VERY DENSE										
58	VERY DENSE										
59	MEDIUM DENSE				13		28	▲	28		
60				60.0							
61		End of Borehole									
62											
63											
64											

Ground Water Depth: NOT FOUND

Drill Date: JULY 25, 2022

Drilled By: WH/CC/EC

Drill Method: ASTM D-1586

Remarks: (SP) UNIFIED SOIL CLASSIFICATION SYMBOL AS DETERMINED BY VISUAL REVIEW

Soil Profile : 13 OF 23